EXTENSION OF TIME PROPOSAL

	Item	Description
1	Name of Work	Development of park and Construction of watchman room at Bagalagunte 12th cross Nagalakshmi Temple park in Dasarahalli Zone ward no 14
2	Estimate Cost	150.00 Lakhs
3	Job Code	014-20-000095
4	Name of Contractor	A N BUILDERS AND DEV
5	A S No.	EE/DD/AS/01/2022-23 Dt: 6/5/2022
6	T.S. No	EE/DD/TS/146/2022-23 Dt: 10.10.2022
7	Work Order /Aggreement NO.	BBMP/PD/WO/01/20122-23 Dt:10.05.2022 BBMP/PD/AG/01/20122-23 Dt:10.05.2022
8	Tender Premium	6,28,205
9	Stipulated Time for completion of work	180 Days
10	Targeted Monthly Progress	Rs- 29,73676=00
11	Progress Achived Till date	90%
12	Reasons of delay	ಕಾಮಗಾರಿ ಆರಂಭಿಸಲು ಪಾಲಿಕೆಯಿಂದ ಪರವಾನಿಗೆ ಪಡೆಯಲು ಹಾಗೂ ಕಾವೇರಿ ಕುಡಿಯುವ ನೀರಿನ ಪೈಪ್‌ಲೈನ್ ಶಿಫ್ಟಿಂಗ್ ಮಾಡಿಸಲು ಜಲಮಂಡಳಿಯಿಂದ ಪರವಾನಿಗೆ ಪಡೆಯಲು ವಿಳಂಬವಾಗಿರುತ್ತದೆ.
13	Time Extension Requsted	73 Days
14	Assistant Executive Engineer's Recommendation	ಮಂಜೂರಾಗಿರುವ ಕಾಮಗಾರಿಯನ್ನು ನಿಗದಿತ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಕೈಗೊಂಡಿರುವ ಕ್ರಮಗಳನ್ನು ಪರಿಶೀಲಿಸಿ ಸಮಯ ವಿಸ್ತರಣೆಗೆ ಶಿಫಾರಸ್ಸು ಮಾಡಿದೆ.
15	Executive Engineer's Recommendation	—
16	Superintending Executive Engineer's Recommendation	—
17	Chief Engineer's Recommendation	—
18	Time Extension Granted	73 days
19	Conditions imposed if any	—

Asst. Engineer

Asst.Executive Engineer

Executive Engineer

Scanned with CamScanner